

21411 - Pleasant Hill - Update 21.04.30



Pred	ACTIVITY	% Complete	Duration	START	FINISH	Apr 18							Apr 25							May 2							May 9							May 16							May 23																				
						S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S														
1	2021 Street Resurfacing - Pleasant Hill	14%	35d	04/06/21	05/24/21	2021 Street Resurfacing																																																							
2	Project Milestones		35d	04/06/21	05/24/21	Project Milestones																																																							
3	Contract Award		0	04/06/21	04/06/21																																																								
4	3FS +4d Contract Approval		0	04/12/21	04/12/21																																																								
5	4 Notice to Proceed Date		0	04/12/21	04/12/21																																																								
6	5FS +5d First Working Day		0	04/19/21	04/19/21	First Working Day																																																							
7	37 Contract Completion		0	05/24/21	05/24/21	Contract Completion																																																							
8	Submittals		1d	04/12/21	04/12/21																																																								
9	4 CPM		1d	04/12/21	04/12/21																																																								
10	4 TCP		1d	04/12/21	04/12/21																																																								
11	4 SWPPP		1d	04/12/21	04/12/21																																																								
12	4 HMA Mix Design		1d	04/12/21	04/12/21																																																								
13	4 Concrete Mix Design		1d	04/12/21	04/12/21																																																								
14	4 Truncated Domes		1d	04/12/21	04/12/21																																																								
15	4 RHMA Mix Design		1d	04/12/21	04/12/21																																																								
16	4 Striping Submittals		1d	04/12/21	04/12/21																																																								
17	4 Crack Sealant		1d	04/12/21	04/12/21																																																								
18	4 Public Notices		1d	04/12/21	04/12/21																																																								
19	General Construction	100%	1d	04/19/21	04/19/21	General Construction																																																							
20	6 Install BMP's	100%	1d	04/19/21	04/19/21	Install BMP's																																																							
21	20SS Construction Area Signs/ Public Notices	100%	1d	04/19/21	04/19/21	Construction Area Signs/ Public Notices																																																							
22	21FS -1d Pothole	100%	1d	04/19/21	04/19/21	Pothole																																																							
23	20FS -1d, 22FS -4d Layout/ Survey	100%	1d	04/19/21	04/19/21	Layout/ Survey																																																							
24	Construction Activities:	33%	23d	04/19/21	05/19/21	Construction Activities																																																							
25	6SS Sawcut	100%	2d	04/19/21	04/20/21	Sawcut																																																							
26	25 Demo Existing Ramps, C/G, and Rolled Curb	100%	3d	04/21/21	04/23/21	Demo Existing Ramps, C/G, and Rolled Curb																																																							
27	26SS +1d FPF Curb and gutters (15 lf)	30%	9d	04/22/21	05/04/21	FPF Curb and gutters (15 lf)																																																							
28	27SS FPF Rolled Curb and gutters (110 lf)	30%	9d	04/22/21	05/04/21	FPF Rolled Curb and gutters (110 lf)																																																							
29	27SS FPF ADA ramps (10 each)	30%	9d	04/22/21	05/04/21	FPF ADA ramps (10 each)																																																							
30	Digouts for Base Failure (9500 sf = +/-175 tons)	100%	2d	04/26/21	04/27/21	Digouts for Base Failure (9500 sf = +/-175 tons)																																																							
31	30FS +1d Lower iron	50%	2d	04/29/21	04/30/21	Lower iron																																																							
32	31 Wedge Grind (30,000 lf)		3d	05/03/21	05/05/21	Wedge Grind (30,000 lf)																																																							
33	32 Leveling (1300 tons) - Deleted		0	05/05/21	05/05/21	Leveling (1300 tons) - Deleted																																																							
34	32 HMA overlay		10d	05/06/21	05/19/21	HMA overlay																																																							
35	Misc Activities:		3d	05/20/21	05/24/21	Misc Activities:																																																							
36	34 Striping		2d	05/20/21	05/21/21	Striping																																																							
37	36 Remove BMPs / Demobilize		1d	05/24/21	05/24/21	Remove BMPs / Demobilize																																																							