

UPDATED: July , 2021				PROJECTS (Under Federal/CCTA Review)			PROJECTS UNDER DESIGN			PROJECTS IN BID AND AWARD PROCESS			PROJECTS UNDER CONSTRUCTION								
PROJECT No.	Design Percent	TOTAL BUDGET*	PROJECT NAME	JULY	AUG	SEPT	OCT	NOV	DEC	JAN 2022	FEB	MAR	APRIL	MAY	JUNE						
MK-5	100%	\$7,330,298	Oak Park Blvd/Monticello Roadway Improvements																		
MK-4	100%	\$33,569,103	New City Library																		
MK-1	100%	\$1,225,000	Street Resurfacing Program (FY 2020/2021)																		
MK-3A	95%	\$516,000	Pedestrian and Bike Program PHRD (Pleasant View to Cumberland)																		
G-26	10%	\$580,000	Contra Costa Blvd Improvements - Harriet Drive to Viking (design only)																		
MK-2	ongoing	\$200,000	Storm Drain Maintenance Program (Gregory Gardens Preliminary)	utility relocation work				seek funds													
M-2	35%	\$40,000	Street striping Maintenance Program (FY 20/21)																		
MK-3B	85%	\$869,000	Pedestrian and Bike Program - Taylor/Civic Improvements (FY 21/22)	utility relocation work						contractor to order signal poles											
M-5	10%	\$200,000	Bridge Maintenance Repair Program (obtain permits)																		
Notes:	Annual Creek Maintenance Program (M-3): not shown - programmed and administered through the Maintenance Division Traffic Calming Program (IP-2): not shown above and is scheduled to be implemented per Traffic Safety Commission direction of approved devices ADA Improvement Program (IP-3): part of the SRP see MK-1											Notes: <table border="1"> <tr> <td></td> <td>PROJECTS COMPLETE punch list and closeout underway</td> </tr> <tr> <td></td> <td>Projects awaiting materials</td> </tr> <tr> <td></td> <td>utility relocation work</td> </tr> </table>					PROJECTS COMPLETE punch list and closeout underway		Projects awaiting materials		utility relocation work
	PROJECTS COMPLETE punch list and closeout underway																				
	Projects awaiting materials																				
	utility relocation work																				